

# Documents

Document Title                      Category    Document Date    Document Type    Action Type

1.    North Gate Document

---

C: Tamara M. Jefferson, SAA

JK/tmj

Thank you for your concern and cooperation in this matter.

Please note that the park should be near completion and operable by end of May 2008.

- Week of March 3, 10, & 17, 2008 - Solicit quotes for materials needed, process order and pick up materials
- Week of March 24, 2008 - Install brick bed around tree roots and fill with mulch
- Week of March 31, 2008 - Install topsoil and sod in needed areas
- Week of April 7 & 14 2008 - Installation of concrete walkways
- Week of April 21 & 28 - Improvements to the basketball court area
- Week of May 5 & 12 - Install fencing to enclose basketball court area

As you are aware, the above-mentioned park is closed due to park renovations. Below please find the proposed schedule and timeline of improvements for said park.

The Bureau of Parks & Open Spaces has been working steadily to improve our City Parks as funding becomes available.

DATE: March 5, 2008  
 TO: Angel Fuentes, City Council President  
 FROM: John Kofnegay, Assistant Director  
 RE: North Gate Park

**MEMORANDUM**

**CITY OF CAMDEN**  
 Department of Public Works  
 Division of Grounds & Buildings  
 Bureau of Parks & Open Spaces

